

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1475	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-160	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification

UUC	: Mig Welding Machine
Make	: Panasonic
Model No.	: YD-630AT3
Serial No.	: D31125T0010
ID. No.	: MIG-421
Range	: 0 to 600 Amp & 0 to 75 Volts
Least Count	: 20 Amp & 5 Volts

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEABILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	19.82	20	0.18
02	40	39.2	40	0.8
03	50	48.8	50	1.2
04	70	68.5	70	1.5

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.8	100	-0.8
02	200	201.3	200	-1.3
03	300	300.7	300	-0.7
04	500	502	500	-2


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****



Calibrated By
Y. P. Mute
Calibration Engg.







Authorised By
A. S. Choudhari
Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On 18.Oct.2025	Next Calibration Due 17.Oct.2026	Certificate No. AE/WM/25/10/1476	Certi. Issue Date 24.Oct.2025	Sheet No. 01 of 01	
M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.		CUSTOMER REFERENCE			
		SRF No : ACIPL/JC/25-26/883			
		Gate Pass No. : -			
Order Inward No. ACIPL/25-ISO/10/883/A-161		Date of Receipt : 18.Oct.2025			
		Location of Calibration : Onsite			
01 Description & Identification :					
UUC : Digital Arc Welding Machine Make : TORNADO Model No. : 400 CR Serial No. : 9151270G ID. No. : MEC-86 Range : 0 to 400 Amp & 0 to 100 Volt Least Count : 1 Amp & 0.1 Volt					
02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION					
SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349
03 Calibration Procedure reference					AE / DFT / 02 - CM/ET/06/08
04 Environmental Conditions					Temperature at 27.5 °C & 45 to 75 % RH
05 Calibration Result in Volts. (Observed value is mean of Five reading)					
SI No.	Range	Observe on Master	Observe on UUC	Deviation	
01	30	30.22	30.5	0.28	
02	60	60.5	60.8	0.3	
03	90	90.3	91.2	0.9	
Calibration Result in Amp. (Observed value is mean of Five reading)					
SI No.	Range	Observe on Master	Observe on UUC	Deviation	
01	100	100.5	100	-0.5	
02	200	200.3	201	0.7	
03	300	299.5	301	1.5	
04	350	349.3	351	1.7	
Remarks					
01.This certificate issued as per customer requirment.					
02.UUC = Unit Under Calibration.					
03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.					
**** End of Certificate ****					
 Calibrated By Y. P. Mute Calibration Engg.		 			
		 Authorised By A. S. Choudhari Quality Manager			
AE/RFT-50					

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1477	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-162	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Digital Arc Welding Machine
Make	: Ador
Model No.	: CHAMP-600
Serial No.	: 79/24073772
ID. No.	: MEC-235
Range	: 0 to 600 Amp & 0 to 44 Volt
Least Count	: 1 Amp & 0.1 Volt

02 .

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.43	20.8	0.37
02	30	30.18	30.7	0.52
03	40	39.7	40.9	1.2

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	200	199.2	200	0.8
02	400	400	400	0
03	500	500	501	1
04	600	600	600	0


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.




 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1478	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-163	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Analog Welding Machine
Make	: Esab
Model No.	: SSR 400
Serial No.	: 906557
ID. No.	: MEC-63
Range	: 0 to 400 Amp & 0 to 125 Volts
Least Count	: 20 Amp & 5 Volts

02 .

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	50	50.3	50	-0.3
02	100	100.8	100	-0.8
03	120	121.3	120	-1.3

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.7	100	-0.7
02	200	200.8	200	-0.8
03	300	301.2	300	-1.2


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****



Calibrated By
Y. P. Mute
Calibration Engg.







Authorised By
A. S. Choudhari
Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1479	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-164	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Digital Arc Welding Machine
Make	: TORNADO
Model No.	: 400 CR
Serial No.	: 915600G
ID. No.	: MEC-95
Range	: 0 to 400 Amp & 0 to 100 Volt
Least Count	: 1 Amp & 0.1 Volt

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEABILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	30	29.98	30.8	0.82
02	60	59.8	61.3	1.5
03	90	89.5	91.8	2.3

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.2	100	-0.2
02	200	200.3	200	-0.3
03	300	300.2	300	-0.2
04	350	350.0	350	0


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.






 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1480	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-165	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Digital Arc Welding Machine
Make	: Ador
Model No.	: CHAMP-600
Serial No.	: 79/23095069
ID. No.	: MEC-219
Range	: 0 to 600 Amp & 0 to 44 Volt
Least Count	: 1 Amp & 0.1 Volt

02 .

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.08	20.3	0.22
02	30	30.13	30.8	0.67
03	40	40.2	40.9	0.7

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	200	199.5	200	0.5
02	400	400	401	1
03	500	500	501	1
04	600	600	600	0


Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.


**** End of Certificate ****



Calibrated By
Y. P. Mute
Calibration Engg.







Authorised By
A. S. Choudhari
Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1481	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-166	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Digital Arc Welding Machine
Make	: Ador
Model No.	: CHAMP-600
Serial No.	: 79/23095069
ID. No.	: MEC-212
Range	: 0 to 600 Amp & 0 to 44 Volt
Least Count	: 1 Amp & 0.1 Volt

02 .

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	19.78	20.5	0.72
02	30	29.72	31.3	1.58
03	40	39.3	41.8	2.5

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	200	199.9	200	0.1
02	400	400	400	0
03	500	500	500	0
04	600	600	600	0


Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.




 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1482	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-167	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Digital Arc Welding Machine
Make	: Ador
Model No.	: CHAMP-600
Serial No.	: 79/23116713
ID. No.	: MEC-241
Range	: 0 to 600 Amp & 0 to 44 Volt
Least Count	: 1 Amp & 0.1 Volt

02 .

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	19.78	20.5	0.72
02	30	29.72	31.3	1.58
03	40	39.3	41.8	2.5

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	200	199.9	200	0.1
02	400	400	400	0
03	500	500	500	0
04	600	600	600	0


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.


03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of.Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.






 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1483	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited.
Plot No - D3, MIDC Industrial Area,
Umred, Dist-Nagpur.

Order Inward No.	ACIPL/25-ISO/10/883/A-168	CUSTOMER REFERENCE	
		SRF No	: ACIPL/JC/25-26/883
		Gate Pass No.	: -
		Date of Receipt	: 18.Oct.2025
		Location of Calibration	: Onsite

01 Description & Identification : UUC : Analog Welding Machine
 Make : Esab
 Model No. : SSR 400
 Serial No. : 90655
 ID. No. : MEC-69
 Range : 0 to 400 Amp & 0 to 125 Volts
 Least Count : 20 Amp & 5 Volts

02 .

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	50	50.3	50	-0.3
02	100	100.5	100	-0.5
03	120	120.8	120	-0.8

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.5	100	-0.5
02	200	200.8	200	-0.8
03	300	300.8	300	-0.8


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.


**** End of Certificate ****



Calibrated By
Y. P. Mute
Calibration Engg.







Authorised By
A. S. Choudhari
Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1484	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE		
	SRF No	: ACIPL/JC/25-26/883	
	Gate Pass No.	: -	
	Date of Receipt	: 18.Oct.2025	
Order Inward No.	ACIPL/25-ISO/10/883/A-169	Location of Calibration	: Onsite

01 Description & Identification :

UUC	: Digital Arc Welding Machine
Make	: TORNADO
Model No.	: 401 CR
Serial No.	: -
ID. No.	: MEC-71
Range	: 0 to 400 Amp & 0 to 100 Volt
Least Count	: 1 Amp & 0.1 Volt

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	30	29.92	30.3	0.38
02	60	59.7	60.5	0.8
03	90	90.3	91.8	1.5

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.4	100	-0.4
02	200	200.8	202	1.2
03	300	300.7	302	1.3
04	350	350.0	352	2


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.




 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1485	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-170	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Digital Welding Machine
Make	: Wesco
Model No.	: Local
Serial No.	: -
ID. No.	: MEC-240
Range	: 0 to 300 Amp & 0 to 40 Volt
Least Count	: 20 Amp & 2 Volt

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.23	20	-0.23
02	30	30.25	30	-0.25
03	40	39.5	40	0.5

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	50	50.3	50	-0.3
02	100	100.5	100	-0.5
03	200	200.5	200	-0.5
04	300	300.8	300	-0.8


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.






 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1486	24.Oct.2025	01 of 01


M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE		
	SRF No	: ACIPL/JC/25-26/883	
	Gate Pass No.	: -	
	Date of Receipt	: 18.Oct.2025	
Order Inward No.	ACIPL/25-ISO/10/883/A-171	Location of Calibration	: Onsite

01 Description & Identification :	UUC	: Digital Arc Welding Machine
	Make	: Ador
	Model No.	: CHAMP-600
	Serial No.	: 79/23116714
	ID. No.	: MEC-243
	Range	: 0 to 600 Amp & 0 to 44 Volt
	Least Count	: 1 Amp & 0.1 Volt

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference	AE / DFT / 02 - CM/ET/06/08			
04 Environmental Conditions	Temperature at 27.5 °C & 45 to 75 % RH			
05 Calibration Result in Volts. (Observed value is mean of Five reading)				
SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	19.83	20.3	0.47
02	30	29.72	30.8	1.08
03	40	39.3	40.8	1.5
Calibration Result in Amp. (Observed value is mean of Five reading)				
SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	200	199.5	200	0.5
02	400	400	400	0
03	500	500	501	1
04	600	600	602	2

06 Remarks
01.This certificate issued as per customer requirment.
02.UUC = Unit Under Calibration.
03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.
**** End of Certificate ****



Calibrated By
Y. P. Mute
Calibration Engg.







Authorised By
A. S. Choudhari
Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1487	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-172	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification

UUC	: Mig Welding Machine
Make	: Panasonic
Model No.	: YD-630AT3
Serial No.	: D31125T0015
ID. No.	: MIG-420
Range	: 0 to 600 Amp & 0 to 75 Volts
Least Count	: 20 Amp & 5 Volts

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEABILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	19.87	20	0.13
02	40	39.5	40	0.5
03	50	49.3	50	0.7
04	70	69.1	70	0.9

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.3	100	-0.3
02	200	200.8	200	-0.8
03	300	301.2	300	-1.2
04	500	501	500	-1


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.




 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1488	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-173	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Mig Welding Machine
Make	: Panasonic
Model No.	: YD-630AT3
Serial No.	: D31125T0015
ID. No.	: 103
Range	: 0 to 600 Amp & 0 to 75 Volts
Least Count	: 20 Amp & 5 Volts

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	19.87	20	0.13
02	40	39.5	40	0.5
03	50	49.3	50	0.7
04	70	69.1	70	0.9

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.3	100	-0.3
02	200	200.8	200	-0.8
03	300	301.2	300	-1.2
04	500	501	500	-1


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.




 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1489	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-174	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification

UUC	: Mig Welding Machine
Make	: Panasonic
Model No.	: YD-630AT3
Serial No.	: D31125T0017
ID. No.	: -
Range	: 0 to 600 Amp & 0 to 75 Volts
Least Count	: 20 Amp & 5 Volts

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	19.72	20	0.28
02	40	39.3	40	0.7
03	50	49.3	50	0.7
04	70	68.8	70	1.2

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	101.2	100	-1.2
02	200	200.7	200	-0.7
03	300	301.1	300	-1.1
04	500	502	500	-2


06 Remarks

01.This certificate issued as per customer requirement.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.




 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1491	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-176	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification	: UUC	: Mig Welding Machine
	Make	: Panasonic
	Model No.	: YD-630AT3
	Serial No.	: D31125T0011
	ID. No.	: -
	Range	: 0 to 600 Amp & 0 to 75 Volts
	Least Count	: 20 Amp & 5 Volts

MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION


SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference	AE / DFT / 02 - CM/ET/06/08
04 Environmental Conditions	Temperature at 27.5 °C & 45 to 75 % RH
05 Calibration Result in Volts. (Observed value is mean of Five reading)	

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.23	20	-0.23
02	40	40.4	40	-0.4
03	50	50.8	50	-0.8
04	70	70.9	70	-0.9

Calibration Result in Amp. (Observed value is mean of Five reading)				
SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.7	100	-0.7
02	200	200.3	200	-0.3
03	300	300.8	300	-0.8
04	500	501	500	-1

06 Remarks
01.This certificate issued as per customer requirment.
02.UUC = Unit Under Calibration.
03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.
**** End of Certificate ****



Calibrated By
Y. P. Mute
Calibration Engg.







Authorised By
A. S. Choudhari
Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1492	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-177	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Analog Welding Machine
Make	: Panasonic
Model No.	: YD-500KR2
Serial No.	: D10623Y0223
ID. No.	: -
Range	: 0 to 600 Amp & 0 to 75 Volts
Least Count	: 20 Amp & 5 Volts

MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.33	20	-0.33
02	40	40.3	40	-0.3
03	50	50.8	50	-0.8
04	70	70.8	70	-0.8

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.3	100	-0.3
02	200	200.3	200	-0.3
03	300	300.4	300	-0.4
04	500	500	500	0


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.




 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1493	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-178	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification

UUC	: Analog Welding Machine
Make	: Panasonic
Model No.	: YD-500KR2
Serial No.	: D10623Y0223
ID. No.	: -
Range	: 0 to 600 Amp & 0 to 75 Volts
Least Count	: 20 Amp & 5 Volts

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEABILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.18	20	-0.18
02	40	40.3	40	-0.3
03	50	50.4	50	-0.4
04	70	70.8	70	-0.8

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	101.2	100	-1.2
02	200	200.8	200	-0.8
03	300	301.5	300	-1.5
04	500	502	500	-2


06 Remarks

01.This certificate issued as per customer requirement.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.






 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1494	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-179	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification

UUC	: Analog Welding Machine
Make	: Panasonic
Model No.	: YD-500KR2
Serial No.	: D10623O0176
ID. No.	: -
Range	: 0 to 600 Amp & 0 to 75 Volts
Least Count	: 20 Amp & 5 Volts

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.18	20	-0.18
02	40	40.3	40	-0.3
03	50	50.5	50	-0.5
04	70	70.8	70	-0.8

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.2	100	-0.2
02	200	200.8	200	-0.8
03	300	300.8	300	-0.8
04	500	501	500	-1


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.




 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1495	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited.
Plot No - D3, MIDC Industrial Area,
Umred, Dist-Nagpur.

Order Inward No.	ACIPL/25-ISO/10/883/A-180	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC : Analog Welding Machine
Make : Panasonic
Model No. : YD-500KR2
Serial No. : D10624A0015
ID. No. : -
Range : 0 to 600 Amp & 0 to 75 Volts
Least Count : 20 Amp & 5 Volts

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEABILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.18	20	-0.18
02	40	40.3	40	-0.3
03	50	50.5	50	-0.5
04	70	70.8	70	-0.8

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.2	100	-0.2
02	200	200.8	200	-0.8
03	300	300.8	300	-0.8
04	500	501	500	-1

06 Remarks

01.This certificate issued as per customer requirement.
02.UUC = Unit Under Calibration.
03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****

Calibrated By
Y. P. Mute
Calibration Engg.

ACME CALIBRATION INDIA PRIVATE LIMITED
NAGPUR

Authorised By
A. S. Choudhari
Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1496	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-181	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Analog Welding Machine
Make	: Panasonic
Model No.	: YD-500KR2
Serial No.	: D10624M0123
ID. No.	: -
Range	: 0 to 600 Amp & 0 to 75 Volts
Least Count	: 20 Amp & 5 Volts

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEABILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.12	20	-0.12
02	40	40.3	40	-0.3
03	50	50.2	50	-0.2
04	70	70.8	70	-0.8

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.5	100	-0.5
02	200	200.8	200	-0.8
03	300	301.1	300	-1.1
04	500	502	500	-2


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.






 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1497	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-182	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Analog Welding Machine
Make	: Panasonic
Model No.	: YD-500KR2
Serial No.	: D10624M0430
ID. No.	: -
Range	: 0 to 600 Amp & 0 to 75 Volts
Least Count	: 20 Amp & 5 Volts

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEABILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.5 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.23	20	-0.23
02	40	40.5	40	-0.5
03	50	50.5	50	-0.5
04	70	70.9	70	-0.9

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.3	100	-0.3
02	200	200.8	200	-0.8
03	300	300.8	300	-0.8
04	500	500	500	0


06 Remarks

01. This certificate issued as per customer requirement.

02. UUC = Unit Under Calibration.


03. The Standards used for calibration are traceable to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.






 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1498	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE		
	SRF No	: ACIPL/JC/25-26/883	
	Gate Pass No.	: -	
	Date of Receipt	: 18.Oct.2025	
Order Inward No.	ACIPL/25-ISO/10/883/A-183	Location of Calibration	: Onsite

01 Description & Identification

UUC	: Digital Arc Welding Machine
Make	: ADOR FONTECH
Model No.	: TORNADO SAW M-1000
Serial No.	: 914010KDJ
ID. No.	: SAW-201
Range	: 0 to 400 Amp & 0 to 100 Volt
Least Count	: 1 Amp & 0.1 Volt

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEABILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.8 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	30	30.25	30.8	0.55
02	60	60.3	61.1	0.8
03	90	90.3	91.5	1.2

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.3	101	0.7
02	200	200.5	201	0.5
03	300	300.2	301	0.8
04	350	350.3	352	1.7

06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.


03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.






 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1499	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-184	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification

UUC	: Digital Arc Welding Machine
Make	: ADOR FONTECH
Model No.	: TORNADO SAW M-1000
Serial No.	: 914040KDJ
ID. No.	: ASW-03
Range	: 0 to 400 Amp & 0 to 100 Volt
Least Count	: 1 Amp & 0.1 Volt

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEABILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.8 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	30	30.73	31.2	0.47
02	60	60.7	61.1	0.4
03	90	90.5	91.3	0.8

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	99.8	99	-0.8
02	200	200.3	199	-1.3
03	300	299.5	301	1.5
04	350	349.2	351	1.8

06 Remarks


01.This certificate issued as per customer requirement.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****

Calibrated By



Y. P. Mute

Calibration Engg.





Authorised By



A. S. Choudhari

Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1500	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE		
	SRF No	: ACIPL/JC/25-26/883	
	Gate Pass No.	: -	
	Date of Receipt	: 18.Oct.2025	
Order Inward No.	ACIPL/25-ISO/10/883/A-185	Location of Calibration	: Onsite

01 Description & Identification	: UUC	: Digital Arc Welding Machine
	Make	: ADOR FONTECH
	Model No.	: TORNADO SAW M-1000
	Serial No.	: 907240KDJ
	ID. No.	: SAW-216
	Range	: 0 to 400 Amp & 0 to 100 Volt
	Least Count	: 1 Amp & 0.1 Volt

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349



03 Calibration Procedure reference	AE / DFT / 02 - CM/ET/06/08
04 Environmental Conditions	Temperature at 27.8 °C & 45 to 75 % RH
05 Calibration Result in Volts. (Observed value is mean of Five reading)	

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	30	30.21	30.5	0.29
02	60	60.5	60.8	0.3
03	90	90.7	91.3	0.6

Calibration Result in Amp. (Observed value is mean of Five reading)				
SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.3	100	-0.3
02	200	200.3	200	-0.3
03	300	300.8	300	-0.8
04	350	350.5	351	0.5

06 Remarks
01.This certificate issued as per customer requirment.
02.UUC = Unit Under Calibration.
03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****

 Calibrated By Y. P. Mute Calibration Engg.			 Authorised By A. S. Choudhari Quality Manager
---	---	--	--

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1501	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-186	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification

UUC	: Digital Welding Machine
Make	: Jasic
Model No.	: MZ 1250
Serial No.	: 61E7O000916100553180006
ID. No.	: HF-01
Range	: 0 to 1250 Amp & 0 to 44 Volt
Least Count	: 1 Amp & 0.1 Volt

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.8 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.08	20.2	0.12
02	30	30.3	30.8	0.5
03	40	40.5	41.3	0.8

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	200	200.3	200	-0.3
02	400	400	400	0
03	600	600	601	1
04	900	900	901	1

06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****

Calibrated By
Y. P. Mute
Calibration Engg.





Authorised By
A. S. Choudhari
Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1502	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited. Plot No - D3, MIDC Industrial Area, Umred, Dist-Nagpur.	CUSTOMER REFERENCE	
	SRF No	: ACIPL/JC/25-26/883
	Gate Pass No.	: -
	Date of Receipt	: 18.Oct.2025

Order Inward No.	ACIPL/25-ISO/10/883/A-187	Location of Calibration	: Onsite
------------------	---------------------------	-------------------------	----------

01 Description & Identification :

UUC	: Digital Welding Machine
Make	: Jasic
Model No.	: MZ 1250
Serial No.	: 61E7O000916100553180008
ID. No.	: HF-01
Range	: 0 to 1250 Amp & 0 to 44 Volt
Least Count	: 1 Amp & 0.1 Volt

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEBILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions Temperature at 27.8 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	20	20.13	20.3	0.17
02	30	30.3	30.5	0.2
03	40	40.5	40.8	0.3

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	200	200.2	199	-1.2
02	400	400	399	-1
03	600	600	601	1
04	900	900	898	-2


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.


03.The Standards used for calibration are tracebel to National / International Standard through accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.






 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On	Next Calibration Due	Certificate No.	Certi. Issue Date	Sheet No.
18.Oct.2025	17.Oct.2026	AE/WM/25/10/1503	24.Oct.2025	01 of 01

M/s Apex Buildsys Limited.

Plot No - D3, MIDC Industrial Area,
Umred, Dist-Nagpur.

CUSTOMER REFERENCE

SRF No : ACIPL/JC/25-26/883

Gate Pass No. : -

Date of Receipt : 18.Oct.2025

Order Inward No. ACIPL/25-ISO/10/883/A-188

Location of Calibration : Onsite

01 Description & Identification

UUC : Digital Arc Welding Machine

Make : ADOR FONTECH

Model No. : TORNADO SAW M-1000

Serial No. : 914020KDJ

ID. No. : SAW-205

Range : 0 to 400 Amp & 0 to 100 Volt

Least Count : 1 Amp & 0.1 Volt

02 MASTER EQUIPMENTS AND TRACEABILITY DETAILS USED FOR CALIBRATION

SI NO.	DESCRIPTION	SR.NO.	TRACEABILITY	VALIDITY	CERTIFICATE NO.
01	Clamp Meter	2408077674	NABL CC - 2632	19.May.2026	AE/CC/25-26/3349

03 Calibration Procedure reference

AE / DFT / 02 - CM/ET/06/08

04 Environmental Conditions

Temperature at 27.8 °C & 45 to 75 % RH

05 Calibration Result in Volts. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	30	29.87	29.5	-0.37
02	60	60.3	59.2	-1.1
03	90	90.2	88.8	-1.4

Calibration Result in Amp. (Observed value is mean of Five reading)

SI No.	Range	Observe on Master	Observe on UUC	Deviation
01	100	100.4	100	-0.4
02	200	200.3	201	0.7
03	300	300.2	301	0.8
04	350	350.5	351	0.5


06 Remarks

01.This certificate issued as per customer requirment.

02.UUC = Unit Under Calibration.

03.The Standards used for calibration are tracebel to National / International Standard through
accredited Laboratories.

**** End of Certificate ****


 Calibrated By
 Y. P. Mute
 Calibration Engg.


 Authorised By
 A. S. Choudhari
 Quality Manager

AE/RFT-50

CALIBRATION CERTIFICATE

Calibration On 20-May-2025	Next Calibration Due 19-May-2026	Certificate No.: AE/CC/25-26/3349	Certi Issue Date 21-May-2025	Sheet No. 1 of 3				
M/s, ACME CALIBRATION INDIA PRIVATE LIMITED 28, Opp Sai Mandir, B/h Dwarka Mai Mandir, Ayodhya Nagar, Nagpur, Maharashtra Pin Code : 440024			Customer Reference SRF No. : ACIPL/JC/25-26/220 Gate Pass No. & Date : - Date of Receipt : 20-May-2025					
Order Inward No.	ACIPL/JC/25-26/220/2	Location of Calibration : Permanent Laboratory						
Description & Identification Instrument (UUC) : Digital Clampmeter Make : Rish Clamp Solar Model No. : - Serial No. : 2408077674 Range : as per manual ID No. : ACIPL/DCM/02 Least Count : as per manual Calibration Range : as per manual Instrument Cond. : SATISFACTORY Location :								
Procedure reference : AE / DFT / 02 - CM/ET/10,11,13,14,15,16 Environmental Conditions : Temperature at 27.8 °C & 30 to 75 % RH Standard Reference : IS1248 & IS 13875 Discipline : Electrotechnical Calibration (Source Mode)								
TRACEABILITY OF MASTER USED :								
Instrument Desc.	Make	Sr No / Id. No.	Cert.No.	Dt.of Cal	Due Dt.	Cal.Agency		
5 1/2 Multifunction Calibrator	Zeal	201803552 /ACIPL/MFC/01	02/166 (2024-2025)	27/02/2025	26/02/2026	CC-3385		
Decade Resistance Box	Zeal	201803553 /ACIPL/DRB/01	02/167 (2024-2025)	27/02/2025	26/02/2026	CC-3385		
Decade Capacitance Box	Zeal	201803554 / ACIPL/DCB/01	02/168 (2024-2025)	27/02/2025	26/02/2026	CC-3385		
All The Measurements Performed are Traceable to National/International Standards Through NABL Accredited Lab.								
Calibration Results								
Parameter	Range	Reading on Standard	Unit	Reading on UUC	Unit	Deviation	Unit	Expanded Uncertainty in %
DC Vtg	2 Volts	1.00000	V	1.001	V	0.001	V	0.25
		1.50000	V	1.502	V	0.002	V	0.25
		1.80000	V	1.802	V	0.002	V	0.25
	20 Volts	5.0000	V	5.00	V	0.000	V	0.25
		10.0000	V	10.01	V	0.010	V	0.25
		18.0000	V	18.02	V	0.020	V	0.25
	200 Volts	50.000	V	50.0	V	0.000	V	0.25
		100.000	V	100.2	V	0.200	V	0.25
		180.000	V	180.3	V	0.300	V	0.25
	1500 Volts	200.00	V	200.3	V	0.300	V	0.25
		500.00	V	500	V	0.000	V	0.52
		999.99	V	1001	V	1.010	V	0.51

Calibrated By
X. P. Mute
Calibration Engg
ULR : CC263225000009506F





Authorized By
A. S. Choudhari
Quality Manager
AE/RFT/49


CALIBRATION CERTIFICATE

Calibration On		Next Calibration Due		Certificate No.:			Certi Issue Date		Sheet No.
20-May-2025		19-May-2026		AE/CC/25-26/3349			21-May-2025		3 of 3
	30 μ F	10	μ F	10.34	μ F	0.340	μ F	1.36	
		20	μ F	19.84	μ F	-0.160	μ F	1.35	


Remarks

01. Uncertainty of measurement at coverage factor K=2 at 95 % of confidence level.
 02. UUC-Unit Under Calibration.
 03. The Standards used for Calibration are traceble to national / International Standard through accredited laboratories.

** End of Certificate **


 Calibrated By
 Y. P. Mute
 Calibration Engg




 Authorized By
 A. S. Choudhari
 Quality Manager

ULR : CC263225000009506F

AE/RFT/49